

Construction Notice

Merrill Gardens at Rolling Hills Estates | 627 Silver Spur Rd. | Construction Update 1/14/20



About the Project

Merrill Gardens at Rolling Hills Estates is a 134,985 square foot senior living project located on the corner of Silver Spur Road and Dry Bank Drive. The community includes 94 independent/assisted living units, 20 memory care units, 18,175 square feet of common amenity space, 16,965 square feet of common outdoor landscaped courtyards and parking for 64 vehicles in a partially below grade garage.

Scheduled completion date is Spring 2020

Scheduled Work:

Dates: 1/14/20–2/14/20

This month on the job site of Merrill Gardens at Rolling Hills, exterior painting is working its way around the building and all areas of the roof are now complete! The ground level storefront is also complete and the glass installation is scheduled for next week. Interior finishes are nearing completion, working their way down towards the main level common areas. Two other milestones that have been reached include the finishing of the MEP (mechanical, engineering and plumbing) rough-in of the commercial kitchen and both elevators are installed, awaiting permanent power to test.



Planned Street Interruptions

Over the next month, you'll see more hardscapes progressing and exterior ground level finishes developing. As usual, the parking and first lanes will be closed during regular working hours but will be opened back up at the end of each day. Also, please be aware of debris that may get tracked in to the roadway.

Safety:

We apologize for any inconveniences throughout the construction process. The safety of all employees, neighbors and the general public is our number one priority. Please be aware of changing conditions in the public right of way as sidewalk and street conditions are ever changing. Heavy equipment is entering and exiting the jobsite regularly. Please be aware of your surroundings and help us keep this project safe and free of injury. Thank you.

Contact Us

Trevor Ashenbrener
Senior Project Manager
509.944.4568

Bill Robinson
Project Manager
714.794.7710

Jared Osborn
Project Superintendent
206.571.7994

Carlos Martinez
Project Engineer
626.322.7460

Hours of Operation

Extended Hours

7:00am - 30 minutes before sunset, Monday through

Friday

8:00am–5:00pm

Saturdays



Check back at www.srmdevelopment.com/rollinghillsestates for continued updates and project information.