

# Construction Notice

Google Phase III Core and Shell | 509 6th St. S. | Construction Update 1/13/21



## About the Project

Phase III of the Google Campus near downtown Kirkland will be a LEED V4 Gold Certified office building including approximately 135,000 square feet with two and a half levels of underground parking. This project is a continuation of the existing Google Campus, which contains nearly 400,000 square feet of additional office space and amenities to include a park that separates Phase I and II. As a part of the Phase III project, the park will be extended up to 6th St. S. There will also be a large roof deck with views of Lake Washington and the Olympic Mountains.

Scheduled completion date is 2nd Quarter 2022

## Scheduled Work:

Dates: 1/13/21–1/27/21

Slab on grade pours are continuing north, chasing underslab utility and subgrade preparation, with our fifth slab pour scheduled to take place this week. Shoring for elevated deck formwork is being placed as soon as each slab is finished and up to strength. Elevated deck pours are fully underway at the south half of the building, with our third fourth placements taking place in the next two weeks. Vertical progress is ongoing at all areas of the site; columns and basement walls are coming out of the ground at the north half of the site, and columns and walls are being formed and placed on top of each completed deck pour at the south half of the building. The earthwork subcontractor continues to haul footing and utility trench spoils from the loadout point at the north end of the site.

## Planned Street Interruptions:

During work hours, expect to see sidewalk closures and bike lane closures throughout the coming weeks along the West edge of 6th St South as concrete is pumped from the street and as material deliveries are unloaded. Please follow all of the posted traffic control signs when this occurs. At times, flaggers may also be required in 6th St South to allow trucks to safely travel around construction activities.

## Safety:

We apologize for any inconveniences throughout the construction process. The safety of all employees, neighbors and the general public is our number one priority. Please be aware of changing conditions in the public right of way as sidewalk and street conditions are ever changing. Heavy equipment is entering and exiting the jobsite regularly. Please be aware of your surroundings and help us keep this project safe and free of injury.

Thank you.

## Contact Us

**Craig Miller**

*Foushee Project Manager*

425.957.2129

**Larry Dixon**

*Foushee Superintendent*

425.417.5238

**Danielle Locklar**

*SRMKCCA Owner's Representative*

831.277.8680

**Dave Tomson**

*SRMKCCA Development Manager*

509.991.1075

## Hours of Operation

Monday through Friday

7:00am–8:00pm

Saturdays

9:00am–6:00pm

**SRM**  
DEVELOPMENT

**FOUSHÉE**

Check back at [www.srmdevelopment.com/srmkcca-phase-iii](http://www.srmdevelopment.com/srmkcca-phase-iii) for continued updates and project information.